

Id	Taaknaam	Duur	Begindatum	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39
				10-5-21	17-5-21	24-5-21	31-5-21	7-6-21	14-6-21	21-6-21	28-6-21	5-7-21	12-7-21	19-7-21	26-7-21	2-8-21	9-8-21	16-8-21	23-8-21	30-8-21	6-9-21	13-9-21	20-9-21	27-9-21
1	<b>Zuidhoven</b>	<b>263 dagen</b>	<b>maa 26-10-20</b>																					
2	werkvakken 1A	22 dagen	maa 26-10-20																					
3	werkvakken 1B	25 dagen	maa 26-10-20																					
4	werkvakken 2A	20 dagen	maa 23-11-20																					
5	werkvakken 2B	18 dagen	woe 25-11-20																					
6	Vreedonkiaan bijkomende werkzaamheden	10 dagen	maa 4-1-21																					
7	werkvakken 3A/B	40 dagen	maa 4-1-21																					
8	werkvakken 4A/B	20 dagen	maa 22-2-21																					
9	werkvak 4C	10 dagen	maa 8-3-21																					
10	werkvakken 5A/B	18 dagen	maa 15-3-21																					
11	werkvakken 6A/B	33 dagen	don 15-4-21																					
12	werkvak 7A	22 dagen	maa 10-5-21																					
13	werkvak 7B	25 dagen	maa 31-5-21																					
14	werkvak 8	30 dagen	maa 21-6-21																					
15	werkvak 9A	20 dagen	maa 5-7-21																					
16	werkvak 9A/B	10 dagen	maa 19-7-21																					
17	werkvak 10 A	25 dagen	maa 23-8-21																					
18	werkvak 10 B	20 dagen	maa 23-8-21																					
19	werkvak 11	20 dagen	maa 20-9-21																					
20	werkvak 12	20 dagen	maa 18-10-21																					
21	werkvak 13	25 dagen	maa 15-11-21																					
22	werkvak 14	25 dagen	maa 10-1-22																					
23	uitloop / opruimen	5 dagen	maa 14-2-22																					

Id	Taaknaam	Duur	Begindatum	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8
				4-10-21	11-10-21	18-10-21	25-10-21	1-11-21	8-11-21	15-11-21	22-11-21	29-11-21	6-12-21	13-12-21	20-12-21	27-12-21	3-1-22	10-1-22	17-1-22	24-1-22	31-1-22	7-2-22	14-2-22	21-2-22
1	<b>Zuidhoven</b>	<b>263 dagen</b>	<b>maa 26-10-20</b>																					
2	werkvakken 1A	22 dagen	maa 26-10-20																					
3	werkvakken 1B	25 dagen	maa 26-10-20																					
4	werkvakken 2A	20 dagen	maa 23-11-20																					
5	werkvakken 2B	18 dagen	woe 25-11-20																					
6	Vreedonklaan bijkomende werkzaamheden	10 dagen	maa 4-1-21																					
7	werkvakken 3A/B	40 dagen	maa 4-1-21																					
8	werkvakken 4A/B	20 dagen	maa 22-2-21																					
9	werkvak 4C	10 dagen	maa 8-3-21																					
10	werkvakken 5A/B	18 dagen	maa 15-3-21																					
11	werkvakken 6A/B	33 dagen	don 15-4-21																					
12	werkvak 7A	22 dagen	maa 10-5-21																					
13	werkvak 7B	25 dagen	maa 31-5-21																					
14	werkvak 8	30 dagen	maa 21-6-21																					
15	werkvak 9A	20 dagen	maa 5-7-21																					
16	werkvak 9A/B	10 dagen	maa 19-7-21																					
17	werkvak 10 A	25 dagen	maa 23-8-21																					
18	werkvak 10 B	20 dagen	maa 23-8-21																					
19	werkvak 11	20 dagen	maa 20-9-21																					
20	werkvak 12	20 dagen	maa 18-10-21																					
21	werkvak 13	25 dagen	maa 15-11-21																					
22	werkvak 14	25 dagen	maa 10-1-22																					
23	uitloop / opruimen	5 dagen	maa 14-2-22																					